

Project: AFIP – Restore HVAC System
Location of Work: Walter Reed Army Medical Center – Washington, DC
Name of Contractor: John J. Kirlin, Inc. (SPD)
Contract Number: DACA87-97-D-0038, Task Order: 43
Date: 8 October 2003, Wednesday
Weather: Partly Sunny
Temperature: Minimum: <u>49 °F</u> Maximum: <u>73 °F</u>
<p>Work performed by contractor:</p> <ul style="list-style-type: none"> • Electrical Branch Power Rough-In, Transformer and Panel for Compressor Package (B093) • Installation of Mains for CW, HW & HWR (HZ & LZ) • Installation of Branched and Tie-ins for HPS, HPR, LPS and LPS-Pure • Steam Connections in B032 • Stainless Steel Piping in B048 (South) • Installation of Mains for Vacuum and Compressed Air • Installation of Mains for HWS and HWR • Spot Insulation in B048 and B032
<p>Personnel on Site: John J. Kirlin, Inc. (JJK) Subcontractors: Kelly Generators, S. B. Construction, JJK-Steamfitters, JJK-Plumbers, TBN</p>
Superintendent: Wayne Conley, Coakley Williams
Contractor Quality Control: Rodney Weyant, Project Manager, JJK
<p>Discussions with Contractors:</p> <ol style="list-style-type: none"> I. Progress of Work. II. Conducted Pressure Test (B032) <ol style="list-style-type: none"> A. Started filling Fire Protection Piping at 0800 hrs. B. Pressure recorded at 0830 hrs (225 psi) C. Pressure recorded at 1030 hrs (225 psi) - Passed
Significant Equipment on Site: None.
Deliberate Inspections made by QA Representative: Domestic Water (Per Dwg P4.1)
Verbal Instructions/Discussions: None.
Punch-list Items: None.
<p>Safety violations / Corrective measures taken:</p> <ul style="list-style-type: none"> • "Workers and the public shall be shielded from welding rays, flashes, sparks, molten metal, and slag." (Per EM 381-1-1, 10.A.04)/ The Contractor left the area and returned with a Welding Shield.
Coordination with Facility Manager: Continued to coordinate activities with Jerry Lachapelle, AFIP Project Officer.

DAILY QUALITY ASSURANCE REPORT

Name: Willie L. Smith, Jr.
U.S. Army Corps of Engineers, Baltimore District
Quality Assurance Representative

Signature:

A handwritten signature in black ink that reads "Willie L. Smith Jr." in a cursive style.