

DAILY QUALITY ASSURANCE REPORT

PAGE ____ OF ____

Name of Contractor: J.J. kirlin

Project Name: Replace Dielectric Unions

Installation Name: Fort Gordon, GA

Contract-DO Number: 25-0085

Contract Number: DACA01-98-D-0025

Date: Oct 17, 2000

(USE SEPARATE REPORT FOR Each D.O./P.O)

Comments:

Began work on the 3rd floor. Some of the work on this floor was done on an earlier project. Contractor is working at draining the system. Most of the day was spent locating and shutting off valves. Still not sure if all are off since there is still a lot of drainage.

Name: Lloyd South
US Army Corps of Engineers
Quality Assurance Representative
Supporting MedCom

Signature:

