

DAILY QUALITY ASSURANCE REPORT

PAGE ____ OF ____

Name of Contractor: J.J. kirlin

Project Name: Replace Dielectric Unions

Installation Name: Fort Gordon, GA

Contract-DO Number: 25-0085

Contract Number: DACA01-98-D-0025

Date: Oct 18, 2000

(USE SEPARATE REPORT FOR Each D.O./P.O)

Comments:

Contractor unable to isolate all the boxes on the 3^d floor to change valves. Hospital maintenance contractor was asked to help, they were also unable to shut off the hot water return to three of the boxes. Contractor moved to another section of the 3^d floor and continued work.

Name: Lloyd South
US Army Corps of Engineers
Quality Assurance Representative
Supporting MedCom

Signature:

