

**DAILY QUALITY ASSURANCE REPORT**

PAGE \_\_\_\_ OF \_\_\_\_

Name of Contractor: J.J. kirlin

Project Name: Replace Dielectric Unions

Installation Name: Fort Gordon, GA

Contract-DO Number: 25-0085

Contract Number: DACA01-98-D-0025

Date: Oct 12, 2000

(USE SEPARATE REPORT FOR Each D.O./P.O )

**Comments:**

Work on the 4<sup>th</sup> floor had to be suspended today due to hospital ceremonies.  
Contractor moved to the 10<sup>th</sup> floor and began finishing up insulation.

Name: Lloyd South  
US Army Corps of Engineers  
Quality Assurance Representative  
Supporting MedCom

Signature:

