

DAILY QUALITY ASSURANCE REPORT

PAGE ____ OF ____

Name of Contractor: Global Engineering

Project Name: Life Safety--Walls

Installation Name: Fort Gordon, GA

Contract-DO Number: 24-0100

Contract Number: DACA01-98-D-0024

Date: Oct 23 , 2000

(USE SEPARATE REPORT FOR Each D.O./P.O)

Comments:

Started work on moving VAV box in radiology supply room, 3^d floor.
While disconnecting supply air from box, a lot of ceiling dust was released into the hospital corridors.
Work was stopped and area contained. Workers were asked to don dust masks. Everything proceeded in good fashion.

Name: Lloyd South
US Army Corps of Engineers
Quality Assurance Representative
Supporting MedCom

Signature:

