

DAILY QUALITY ASSURANCE REPORT

PAGE 1 OF 1

Project: AFIP – Restore HVAC System	
Location of Work: Walter Reed Army Medical Center – Washington, DC	
Name of Contractor: John J. Kirlin, Inc. (SPD)	
Contract Number: DACA87-97-D-0038, Task Order: 43	
Date: 15 September 2003, Monday	
Weather: Partly Cloudy, Scattered Showers	
Temperature: Minimum: <u>62 °F</u> Maximum: <u>81 °F</u>	
Work performed by contractor: <ul style="list-style-type: none">• Installing Stainless Steel Lines from Steam Generators• Installing Plumbing Piping at DHWP (B048)• Pulling Branch wiring from MCC2N (B093)• Finishing Connections to Domestic Water	
Personnel on Site: John J. Kirlin, Inc. (JJK) Subcontractors: Kelly Generators, S. B. Construction, JJK-Steamfitters, JJK-Plumbers	
Superintendent: Wayne Conley, Coakley Williams	
Contractor Quality Control: Rodney Weyant, Project Manager, JJK	
Discussions with Contractors: <ul style="list-style-type: none">I. Progress of Work.	
Significant Equipment on Site: None.	
Deliberate Inspections made by QA Representative: HVAC (Per Dwg M9.2)	
Verbal Instructions/Discussions: None.	
Punch-list Items: None.	
Safety violations / Corrective measures taken: <ul style="list-style-type: none">• "Persons shall be provided with eye and face protective equipment...when machines or operations present potential eye or face injury from physical, chemical, or radiation agents." (Per EM 381-1-1, 05.B.01)	
Coordination with Facility Manager: Continued to coordinate activities with Jerry Lachapelle, AFIP Project Officer.	
Name: Willie L. Smith, Jr. U.S. Army Corps of Engineers, Baltimore District Quality Assurance Representative	Signature: 