

Project: AFIP – Restore HVAC System
Location of Work: Walter Reed Army Medical Center – Washington, DC
Name of Contractor: John J. Kirlin, Inc. (SPD)
Contract Number: DACA87-97-D-0038, Task Order: 43
Date: 30 October 2003, Thursday
Weather: Sunny, Windy
Temperature: Minimum: <u>43 °F</u> Maximum: <u>68 °F</u>
Work performed by contractor: <ul style="list-style-type: none"> • Installation of Branches and Tie-ins for CW, HW & HWR (HZ & LZ) • Installation of Branches and Tie-ins for HPS, HPR, LPS and LPS-Pure • Stainless Steel Piping in B048 (South) • Installation of Branches and Tie-ins for Vacuum and Compressed Air • Spot Insulation in B048 and B032 • Installation of Branched and Tie-ins for HWS, HWR, CHWS, & CHWR
Personnel on Site: John J. Kirlin, Inc. (JJK) Subcontractors: Kelly Generators, S. B. Construction, JJK-Steamfitters, JJK-Plumbers, TBN
Superintendent: Wayne Conley, Coakley Williams
Contractor Quality Control: Rodney Weyant, Project Manager, JJK
Discussions with Contractors: <ol style="list-style-type: none"> I. Progress of Work. II. Commissioning Meeting was held today. Capron is asking for 51S steam supply. The chiller functional test was rescheduled to 1100 hrs, 6 November 2003. USACE and HFPA requested the test results for the kill tanks and date of testing, to facilitate the viewing of the tanks before delivery to the site.
Significant Equipment on Site: None.
Deliberate Inspections made by QA Representative: HVAC Piping (Per Dwg M5.1)
Verbal Instructions/Discussions: None.
Punch-list Items: None.
Safety violations / Corrective measures taken: <ul style="list-style-type: none"> • “Hard Hat areas are those with potential hazard of head injury: all Construction areas are considered hard hat areas.” (Per EM 381-1-1, 05.D.01.a)/ The Contractor retrieved his Hard Hat immediately placed it on.
Coordination with Facility Manager: Continued to coordinate activities with Jerry Lachapelle, AFIP Project Officer.

DAILY QUALITY ASSURANCE REPORT

Name: Willie L. Smith, Jr.
U.S. Army Corps of Engineers, Baltimore District
Quality Assurance Representative

Signature:

A handwritten signature in black ink that reads "Willie L. Smith Jr." in a cursive style.