

Project: AFIP – Restore HVAC System
Location of Work: Walter Reed Army Medical Center – Washington, DC
Name of Contractor: John J. Kirlin, Inc. (SPD)
Contract Number: DACA87-97-D-0038, Task Order: 43
Date: 14 October 2003, Tuesday
Weather: Partly Cloudy
Temperature: Minimum: <u>58 °F</u> Maximum: <u>71 °F</u>
<p>Work performed by contractor:</p> <ul style="list-style-type: none"> • Disconnection of DHWP2 • Installation of Lights (B048) • Installation of Mains for CW, HW & HWR (HZ & LZ) • Installation of Branched and Tie-ins for HPS, HPR, LPS and LPS-Pure • Steam Connections (B032) • Stainless Steel Piping in (B048-South) • Installation of Mains for Vacuum and Compressed Air • Installation of Mains for HWS and HWR • Spot Insulation in B048 and B032
Personnel on Site: John J. Kirlin, Inc. (JJK)
Subcontractors: Kelly Generators, S. B. Construction, JJK-Steamfitters, JJK-Plumbers, TBN
Superintendent: Wayne Conley, Coakley Williams
Contractor Quality Control: Rodney Weyant, Project Manager, JJK
<p>Discussions with Contractors:</p> <ol style="list-style-type: none"> I. Progress of Work. II. HW Outage did not occur today.
Significant Equipment on Site: None.
Deliberate Inspections made by QA Representative: Lighting (Per Dwg E2.2)
Verbal Instructions/Discussions: None.
Punch-list Items: None.
<p>Safety violations / Corrective measures taken:</p> <ul style="list-style-type: none"> • “Persons shall be provided with eye and face protective equipment...when machines or operations present potential eye or face injury from physical, chemical, or radiation agents.” (Per EM 381-1-1, 05.B.01)/ The Contractor left the area and returned with Safety Glasses.
Coordination with Facility Manager: Continued to coordinate activities with Jerry Lachapelle, AFIP Project Officer.

DAILY QUALITY ASSURANCE REPORT

PAGE 2 OF 2

Name: Willie L. Smith, Jr.
U.S. Army Corps of Engineers, Baltimore District
Quality Assurance Representative

Signature:

A handwritten signature in black ink that reads "Willie L. Smith Jr." in a cursive style.